
Action Plan for Performance Based Seismic Design

advantages of discussing the broader implications of decisions that were made in the Guidelines (financial, political, based on reliability, etc.). The team will have the commentary reviewed for accuracy by a panel of experts set up by the Steering Committee. This panel will include members of the **SPP**, **NPP** and **RMP** teams.

Personnel: Design professionals,
Researchers,

Priority: Essential

Budget: \$500,000

Duration: 2 years

Task 5.2.3 – Develop administrative guidelines for building officials

Description:

The team will establish administrative provisions for the use of PBSB by building officials. It will detail the process by which buildings, including structural and nonstructural components, are reviewed, plan checked and field inspected. The team will also develop tools for building officials to ease the burden of reviewing PBSB design. The team will consider the benefits of third party plan check and peer review and other means of streamlining the process while maintaining quality

Personnel: Design professionals,
Owners, Building officials,
Government agencies

Priority: Optimal

Budget: \$200,000

Duration: 1 year

Task 5.3 – Implement a verification program

Task 5.3.1 – Run examples to check accuracy of provisions

Description:

The team will establish subgroups to verify the accuracy of the design and analysis procedures. The subgroups will create and test a series of parametric examples. The team will set up a means by which the results of the testing can be checked for accuracy and acceptability. The team will identify and make necessary changes in the procedures in cooperation with the technical product teams.

Personnel: Design professionals,
Researchers, Building
officials,

Priority: Essential

Budget: \$600,000

Duration: Throughout the project

Task 5.3.2 – Compare resulting designs and costs against current methodologies

Description:

The team will evaluate the effects of the resulting guidelines on each of the major stakeholders, looking at costs, level of effort and responsibility. A series of example applications will be developed and compared against current design techniques. The various methods that are developed will be calibrated against each other. Calibration will consider at least: the effort to implement, resulting

Action Plan for Performance Based Seismic Design

performance and expected construction costs. Information from the **RMP** will be incorporated into the calibration study. The team will establish subgroups to carry out these studies, and will develop a standard reporting method by which the results can be quantitatively compared. If the team decides that the results diverge too significantly from existing methodologies, revisions to the procedures will be made, or a schedule for incremental application of the procedures will be developed.

Personnel: Design professionals, Researchers, Financial interests

Priority: Essential
Budget: \$400,000
Duration: Throughout the project

Task 5.4 – Develop procedures for quality control during construction

Description:

The team will write a set of guidelines for maintaining quality during construction. Information on reliability and uncertainty developed in the **SPP** and **NPP** will be used to evaluate the various stages of construction. The team will address such issues as material fabrication and inspection, installation, testing, uniformity in construction practices, field changes, etc. The goal is to provide a clear statement about the need for a high level of construction quality, and to provide standard procedures to attain this quality. It may be desirable to permit different levels of quality control based on expected performance or on building usage, etc.

Personnel: Design professionals, Contractors, Material Suppliers, Owners, Building officials

Priority: Optimal
Budget: \$300,000
Duration: 2 years

Task 5.5 – Develop a plan for verifying nonstructural component design and installation

Description:

The team will develop a standard format for checking the adequacy of nonstructural component and system design, manufacture and installation. Much like peer review and inspection procedures for the structure, this system will be designed to track nonstructural elements through a similar process. The team will establish a system for identifying and training qualified inspectors and reviewers. The team will use the information developed in the **NPP** to make easier reevaluation of existing components and determine expected performance.

Personnel: Design professionals, Contractors, Material suppliers, Building officials

Priority: Optimal
Budget: \$300,000
Duration: 2 years

Action Plan for Performance Based Seismic Design

Task 5.6 – Publish guidelines and create an adoption process

Description:

The team will set up milestone deliverables at 25%, 50%, 75% and 100% and will describe the content to be included in each. It will establish and implement a final review and adoption process. A peer review procedure will be established at each milestone. A technical writing team will be created and a consensus reached on the style and voice of the guidelines. The Guidelines will be written and reviewed. A small team of reviewers will focus on the presentation of the information, both graphically and textually.

Personnel: Design professionals,
Researchers, Material
suppliers, Financial
interests, Owners,
Building officials,
Government agencies

Priority: Essential
Budget: \$600,000
Duration: Throughout the project

Task 5.7 – Develop a means for future revisions

Description:

After the guidelines are completed, the team will assess the project and identify future goals, research efforts, etc. that will build upon the work completed. The team will write a framework for the next generation of PBSB related projects. The goal of the task is to provide a plan for the continuing evolution of PBSB. The team will establish a procedure for updating the guidelines

Personnel: Design professionals,
Researchers,
Government agencies

Priority: Optimal
Budget: \$150,000
Duration: 1 year

Action Plan for Performance Based Seismic Design

Challenges

➤ *Analysis and modeling*

Developing general methods for design and performance prediction will be a challenge when considering varying performance objectives. The procedures must be relatively easy to implement yet still provide higher reliability than current design methodologies and be reasonably economical.

Procedures for nonstructural design and analysis will have to be greatly expanded from current standards. This will require a major effort on the part of the product team.

Because modeling will play a more significant role in PBSD design than it currently does, standards for computer aided design will be necessary. These standards need to insure consistency while allowing creative flexibility.

➤ *Reliability*

The incorporation of reliability methods into design procedures will

be a challenge. Design professionals will need to begin to think in terms of probability, uncertainty and risk. Quantifying these terms in relation to traditional structural engineering concepts will be difficult but important.

➤ *Administration*

As with any adoption process, acceptance from the stakeholders will be one of the most difficult challenges. It will require political and diplomatic skill to bring each of the parties into enthusiastic agreement. The teams should consider using professional facilitators and negotiators to build a strong consensus about the PBSD Guidelines and their use.

➤ *Example applications*

It will be a challenge to develop realistic, understandable examples of the application of the guidelines that will achieve sellable conclusions and encourage the use of PBSD.

PRODUCT 6 – Stakeholders' Guide

The Stakeholders' Guide will serve to educate the non-engineering audience about the benefits of PBSB. It will be their reference and planning tool much as the PBSB Guidelines serve a similar purpose for the engineering community. The Guide needs to be written in a non-technical style, and emphasize graphic presentation. The financial information should be presented in a way that will be useful to owners and financial professionals. It needs to communicate the concept and application of PBSB to these primary stakeholders. It will include the following components:

➤ *Background on codes and performance based design.*

The Guide should give background on the history of code development and the reasons for moving toward performance based design. It should describe in general terms the principles of PBSB and its benefits over current methods. The goal is to show stakeholders that this move is necessary and that performance based design standards are in their financial and business interests.

➤ *Financial and other benefits of using PBSB.*

Tables, charts, equations, examples and text, should convey the advantages and appropriate uses of PBSB in terms of financial and other models. Adoption will require that the document include the issues that

stakeholders see as concerns and benefits. It will need to specify and quantify these benefits and provide a mechanism for making incremental changes to current practice.

➤ *Guidance for implementing PBSB.*

The owner and financial professionals need to be guided through the process of implementing PBSB. Much more than in current practice these stakeholders will form an integral part of the design team. They must assist in making decisions about the direction of a project and be involved throughout its implementation.

➤ *Example applications of PBSB*

The guide will contain example applications of the guidelines, covering structural and nonstructural design, and financial planning issues. The examples will contain technical information for the design professionals as well as nontechnical information for building owners and financial interests.

Action Plan for Performance Based Seismic Design

Task 6.1 – Define content and format of Stakeholders' Guide

Description:

The team will convene a series of workshops with stakeholder representatives to create the format and content of the Stakeholders' Guide. The team will determine the level of complexity of the information and equations presented. The goal is to layout the format for the guide so that it is usable to a non-technical audience. A strong effort will be made to involve owners and financial representatives, as these will be the primary users of the information. Another goal is to be able to quantify the level of effort that will be required of these groups in the planning, design and construction processes, in terms of cost and time. A consensus about the style of presentation will also be reached.

Personnel: Design professionals, Researchers, Financial interests, Owners, Contractors, Material suppliers, Building officials, Government agencies, Legal professionals

Priority: Essential
Budget: \$150,000
Duration: 1 year

Task 6.2 Present and explain financial modeling techniques

Description:

The team will present and explain the financial modeling tools developed in the Guidelines and the Risk Management Products. In the same manner as the Guidelines these tools should be presented with different levels of complexity, so that the user can employ the most appropriate to a specific situation. The technical and financial research will have been done as part of the **RMP**. In this task the goal is to provide descriptions of and practical ways to employ these tools.

Personnel: Design professionals, Researchers, Financial interests, Owners

Priority: Essential
Budget: \$300,000
Duration: Throughout the project

Task 6.3 – Describe the design and construction process

Description:

As with the Guidelines, the team will develop a road map to move from the concept stage to completion of construction, identifying major steps along the way. Retrofit and new design will be considered. The responsibilities and qualifications of each of the stakeholders (including owners and design professionals) throughout the design and construction process will be identified and described. The team will review these responsibilities and evaluate their effects on the groups. The team will prepare the information using

Action Plan for Performance Based Seismic Design

language, figures, equation styles, procedures for implementation, etc., consistent with the Guidelines. The team will consult with legal professionals to evaluate possible changes in liability.

Personnel: Design professionals, Owners, Financial interests, Building officials, Government agencies, Legal professionals

Priority: Optimal
Budget: \$250,000
Duration: 2 years

Task 6.4 – Develop examples for the guide

Description:

The team will develop a series of examples for the financial and engineering application of PBSO, which will serve as teaching and reference tools. The team will set up a verification means and check the examples for accuracy and acceptability. The examples will include photographs and other graphic aids to increase understanding of the process.

Personnel: Design professionals, Researchers, Financial interests, Owners

Priority: Essential
Budget: \$400,000
Duration: 2 years

Task 6.5 – Develop a plan to maintain or monitor the designed performance objective

Description:

The team will identify maintenance needs for nonstructural components, based on type, function, age, etc. It will develop a program that owners can follow, similar to deferred maintenance or tenant improvement, for maintaining the performance quality of existing equipment. A similar program will be developed to maintain and monitor the overall structural performance goals of a building throughout its life, accounting for changes in occupancy, advancements in the state of the art, structural modifications, etc. This information will be published as part of the Stakeholders' Guide. The team will prepare educational material to inform owners, contractors, and others about the procedures for maintaining a building's designed performance.

Personnel: Design professionals, Contractors, Manufacturers, Owners

Priority: Optimal
Budget: \$250,000
Duration: 1 year

Action Plan for Performance Based Seismic Design

Task 6.6 – Publish the stakeholders' guide

Description:

The team will set up milestone deliverables at 25%, 50%, 75% and 100% and will describe the content to be included in each. It will establish a final review and adoption process. The team will also include a nontechnical background and history of the PBSB process and of current code evolution. The goal will be to show the non-engineering audience the need for PBSB and the expected changes with respect to the current design and construction practice. A peer review procedure will be established at each milestone. A writing team will be created and a consensus reached on the style and voice of the guide. A small team of reviewers will focus on the presentation of the information, both graphically and textually. This group will have the responsibility, along with the steering committee of ensuring that the presentation compliments the Guidelines themselves.

Personnel: Design professionals, Financial interests, Owners, Government agencies, Outside experts in information outreach

Priority: Essential
Budget: \$400,000
Duration: Throughout the project

Task 6.7 – Develop a means for future revisions

Description:

The team will set up dates for considering revisions to the Guide and a procedure for doing so.

Personnel: Design professionals, Owners, Financial interests, Government agencies

Priority: Optimal
Budget: \$100,000
Duration: 1 year

Action Plan for Performance Based Seismic Design

Challenges

➤ *Cost*

Turning PBSB into a reality will require substantial investments of time and money by all stakeholders. Stakeholders will need to be convinced that spending money up front will be in their long-term financial interests. Lessons should be taken from other successful efforts, or from other countries such as Japan.

➤ *Administration*

The Stakeholders' Guide will need to function well with the PBSB Guidelines. Owners and other non-engineering stakeholders will primarily use the former while design professionals will use the latter. Each, however, must lead to complimentary results that meet the needs of all parties. Close

collaboration of both teams will be important. This will present special challenges for each because of the differences in their training and expertise.

➤ *Education and Incentives*

A focus of the Guide will be to make the concepts of risk and reliability understandable to all parties. PBSB incorporates reliability-based design, a concept that design professionals often only consider peripherally. Owners and Financial interests, however, use risk management on a regular basis. It will be a challenge to communicate to design professionals that uncertainty must be included in their design approaches, and to convince owners that there are limits on what can be known or anticipated regarding building performance.

Interrelation of Products

It is important to consider the six products as interrelated. It will not be possible to develop PBSD by isolating each as an independent project. This section describes some of the necessary relationships between the products and identifies key crossover lines between the various product teams.

The Technical Reference Products

The **SPP**, **NPP** and **RMP** will contain the bulk of the research, analysis and testing necessary to develop PBSD guidelines. Generally, these efforts will be developed concurrently throughout the project. However, there are some important commonalities that should be developed first, including:

- *Development of performance levels and global acceptability criteria.*

This is necessary to establish a common basis for analysis and the development of the standards. Prior to the start of focused research, the three teams should reach a consensus on the definitions of performance and acceptability.

- *Hazard quantification and prediction.*

The identification of hazard parameters impacts all three products and should be consistent between them. Researchers and design professionals developing this information will to some extent be working concurrently with the structural, nonstructural and risk teams. Before these teams make assumptions regarding hazard evaluation and characteristics, however, agreement on these issues is needed. This will require greater interaction between design professionals and scientists.

- *Reporting methodologies.*

Each product should report information in a consistent manner, to make the eventual synthesis into the Guidelines and Stakeholders' Guide easier. Reporting formats should be developed at the beginning of the project. Milestones should be put in place to compare progress and track that basic assumptions are consistent between the groups. It will be the function of the steering committee to make sure that each team is meeting its schedule. However, several members of the technical product teams will likely be part of the Guidelines teams as well. Conflicts about fundamental goals and reporting styles may create problems in the development of the Guidelines.

Action Plan for Performance Based Seismic Design

The End Use Products

The PBSO Guidelines and the Stakeholders' Guide are the products that will ultimately be used to implement PBSO. They need to compliment and supplement each other, not duplicate information, and work toward the same overall goal. To this end, both teams working together should perform several tasks.

➤ *Set goals with stakeholders.*

While each product will be developed for somewhat different audiences, many of the goals will be the same. Each of the goals identified by the stakeholders should be accounted for in one or both of the products. Stakeholders' forums should be held with the product teams early on and regularly throughout the project, to make sure that no important goal is missed.

➤ *Develop document outlines.*

To insure that these products do not miss information or undesirably duplicate it, the outlines for each should be developed in a unified setting. Planning sessions should be held to make sure that both will be compatible.

➤ *Coordinate example applications.*

Because of the tight overall project schedule, much of the efforts for these two products will be done concurrently. At the point when the Guidelines are technically complete, the two teams should meet to agree

on the content and style of the examples to be included in the Stakeholders' Guide.

Hand over between the Technical and End Use Products

The project schedule requires that work be done in a manner that moves forward quickly. Obviously, developing accurate, reliable and acceptable information is of utmost importance. The quality of the products should not be sacrificed to meet the schedule. However, since the consensus process typically involves compromise and reevaluation, valuable time may be lost if the end use products are begun before substantial progress is made on the technical products. To make the hand over more efficient the following tasks should be performed:

➤ *Convene technical acceptance workshops.*


Before the process of distilling the technical products into the end use products at each phase (25%, 50%, 75% and 100%) begins, review should be implemented to "sign-off" on the former. A representative group of stakeholders needs to come to agreement that significant research has been completed and that there is enough information to begin developing the Guidelines. If substantial research is needed during the writing of the guidelines, this could snowball, causing reworking of all the technical products. This is to be avoided.

Action Plan for Performance Based Seismic Design

- *Check that the technical products are on the right track:*

At milestones during the technical product development, the members of the end use product teams should confirm that the right information is being produced to facilitate development of the guidelines. To this end, early in the development of the technical products these teams need to prepare outlines of the end use products, so that they or the steering committee can see that work is moving on the right track.

Development of Education Program



Two keys to the success of the education program will be having valuable information published in an understandable and exciting way, and recruiting experts to present this information. It may be unrealistic to assume that the members of the product development teams will be most suited to lead these efforts.

- *Translate technical material into easy to understand educational and promotional material.*

The team responsible for developing the education program will meet with representatives from the other product development teams to identify material which would be useful. They will work together to prepare technically accurate information while at the same time, keeping the product beneficiaries in mind. The representatives will review material developed by the

team for accuracy.

- *Recruit and train experts to present educational material*

The education teams will identify people who are gifted in presenting and teaching, and have a strong knowledge of the PBSB products. These people may not be members of the other product development teams. If this is so, the teachers will need to have close interaction with the product team members to fully understand the concepts that need to be conveyed. The team will develop teaching and presentation programs and train the teachers on presentation methods. The teachers will eventually receive feedback from the seminars they give. The education team will use this information to refine the program.

An effort should be made to bring the concepts of PBSB into universities, so students in engineering, architecture and construction management programs will be familiar with and embrace PBSB concepts when they enter their professions.

Conclusion

Few lives have been lost in major American seismic events, in buildings designed under modern codes. The economic losses in recent earthquakes, however, have put a strain on communities, owners, lenders, insurers, governments and building users. It must be said, too, that none of these events have been of a level that would typically be considered catastrophic. Temblors with a magnitude similar to the 1812 New Madrid or 1906 San Francisco earthquakes will likely result in losses that are several times larger than anything previously experienced if they occur in a densely populated area.

There has been much miscommunication between design professionals, owners and financial institutions about the performance that buildings built to modern codes are expected to deliver. This has led to higher than appropriate expectations by owners.

Owners, however, must be able to make reliable financial decisions about a building's seismic performance. Their long-term capital planning strategies require that seismic risk be translated into meaningful, quantifiable terms. Engineers need ways to design buildings with a predictable level of performance that can be adjusted to meet the owner's needs.

Performance based seismic design represents a bold new strategy for reducing earthquake losses. It focuses on the economic goals of building stakeholders and integrates financial modeling with the latest engineering research. This *Action Plan* lays out a rational, cost-effective and achievable

program for establishing and implementing PBSB in a manner that will benefit each of the groups with a stake in the built environment.

The organization of this project around six "products" insures that the critical areas of research and implementation are addressed. It breaks the overall effort into manageable units and produces valuable, self-contained material at regular intervals. It brings together a diversity of opinions, interests and expertise to produce robust and widely acceptable guidelines. The products themselves will rely upon various media to most effectively disseminate information.

The tasks within each product are designed to address the major challenges that will arise, and provide clear guidance for the development teams. Establishing a steering committee and education program insures that administration and promotion of the project are top priorities.

The budget and schedule are both ambitious. However, flexibility is built into each product by recommending essential and optimal funding levels. Tasks are devoted to *finding* sources of major funding for long term research, testing and education efforts, with the intention of spreading these costs throughout the stakeholder community.

The process of building design and construction must undergo a significant change if it is to meaningfully reduce the potential for disastrous earthquake losses. This *Action Plan* represents a major step towards fulfilling the potential of PBSB and reaping its benefits.

References

ISSUE PAPERS

Alesch, Daniel J., *Education, Initiatives, and Incentives for Adoption of Performance Based Seismic Design Standards*, University of Wisconsin-Green Bay, 1998.

Ang, A. H-S., *Risk and Reliability*, University of California, Irvine, 1998.

Court, A. B., SE, *Seismic Performance and Cost/Benefit Issues*, Curry Price Court, 1998.

Deierlein, Gregory G., PhD, PE, *Structural Acceptance Criteria for Performance Based Seismic Design (PBSD)*, Cornell University, 1998

Jones, Gerald H., *Enforcing and Administering Performance Based Seismic Guidelines*, 1998.

Naeim, Farzad, PhD, SE, *Design Ground Motions and Performance Based Design*, John A. Martin and Associates, Inc., 1998.

Reitherman, Robert and Gillengerten, John, *Nonstructural Issues that Must Be Resolved If Performance Based Seismic Design Is to Be Achieved*, 1998.

OTHER KEY REFERENCES

Applied Technology Council. *Methodology for Seismic evaluation and Upgrade of Concrete Structures. Report No. ATC-40*, California Seismic Safety Commission. Report No. SSC96-01 Sacramento, California.

FEMA 273/274, *NEHRP Guidelines and commentary for Seismic Rehabilitation of Buildings*, 1997.

FEMA 283, *Performance Based Seismic Design of Buildings*, 1994.

Hamburger, Ronald, *An Overview of Performance Based Design*, 1997.

Hamburger, R.O. and Holmes, W.T., *Vision Statement EERI/FEMA Performance Based Seismic Engineering Project*, 1997

Hanson, Robert D., *Performance Based Standards and Steel Frame Buildings*, University of Michigan, 1998.

Action Plan for Performance Based Seismic Design

International Workshop on Seismic Design Methodologies for the Next Generation of Codes, Bled, Slovenia, 1997.

Kunreuther, Howard, *Role of Mitigation in Managing Catastrophic Risks*, Wharton Risk Management and Decision Processes Center, 1997.

Mahoney, Michael and Hanson, Robert, *An Action Plan for Performance Based Design*

SEAOC, *Recommended Lateral Force Requirements and Commentary*, Structural Engineers Association of California, 1996.

SEAOC, *Vision 2000*, Structural Engineers Association of California, Sacramento, California, 1996.

**Performance based Design
Workshop Participant List
July 27-28, 1998
San Diego, California**

Daniel Abrams
Professor
University of Illinois
1245 Newmark Civil
Engineering Lab
MC 250
205 N. Mathews Avenue
Urbana, IL 61801-2397
Tel. 217/333-0565
Fax 217/333-3821
E-mail d-abrams@uiuc.edu

S. Ahmad
American Concrete Institute
38800 Country Club Drive
Farmington Hills, MI 48331
Tel. 248/848-3700
Fax 248/848-3700
E-mail SAhmad@aci-int.org

Dan Alesch
Professor
University of Wisconsin
Rose Hall, Suite 324
2420 Nicolet Dr.
Green Bay, WI 54311-7001
Tel. 920/465-2355
Fax 920/465-2791
E-mail: aleschd@uwgb.edu

Randall Allen
Director of Design and
Construction
State of Missouri
Office of Administration
301 West High Street
P. O. Box 809
Jefferson City, MO 65102
Tel. 573/751-4174
Fax 573/526-3665
E-mail
allenr@mail.oa.state.mo.us

Donald Anderson
Senior Geotechnical
Engineer
CH2M Hill
777 - 108th Avenue NE
Bellevue, WA 98004-5118
Tel. 425/453-5000
Fax 425/462-5957
E-mail
danderso@ch2m.com

Alfredo Ang
Professor
University of California
Dept. of Civil &
Environmental Engineering
4157 Engineering Gateway
Irvine, CA 92697-2175
Tel. 714/824-8528
Fax 714/824-5051
E-mail: ahang@uci.edu

Christopher Arnold
President
Building Systems
Development
P. O. Box 51950
Palo Alto, CA 94303
Phone 650/462-1812
Fax 650/462-1817
E-mail chrisarno@aol.com

Deborah Beck
Real Estate Board of New
York
12 East 41st Street
New York, NY 10017
Tel: 212/532-3100
Fax 212/779-8774

Vitelmo Bertero
Professor Emeritus
1106 Colusa Avenue
Berkeley, CA 94707
Tel. 510/231-9586
Fax 510/527-8178

Action Plan for Performance Based Seismic Design

Michael Bocchicchio
Assistant Vice President
Facilities Administration
University of California
Office of the President
1111 Franklin Street, 6th
Floor
Oakland, CA 94607-5200
Tel. 510/987-0777
Fax 510/987-0752
E-mail:
mike.bocchicchio@ucop.edu

Lawrence Brugger
ICC Building Performance
Committee
3131 Donnie Ann Road
Rossmore, CA 90720
Tel: 213/977-6446
Fax 213/977-6468

Jacques Cattan
American Institute of
Steel Construction
1 East Wacker Drive, Suite
3100
Chicago, IL 60601-2001
Tel. 312/670-5430
Fax 312/670-5403

C. Allin Cornell
Professor
Stanford University
Terman Engineering Center
Stanford, CA 94305-4020
Tel. 650/854-8053
Fax 650/854-8075
E-mail:
cornell@ce.stanford.edu

Craig Comartin
President, Comartin-Reis
7683 Andrea Avenue
Stockton, CA 95207-1705
Tel: 209/472-1221
Fax: 209/472-7294
E-mail:
comartin@comartin-reis.com

Anthony Court
Vice President
Curry Price Court Structural
& Civil Engineers
444 Camino del Rio South
#201
San Diego, CA 92108
Tel. 619/291-2800
Fax 619/291-0613
E-mail: cpceng@aol.com

Chuck Davis
Esherick Homsey Dodge
and Davis
2789 25th Street
San Francisco, CA 94110-
3597
Tel. 415/285-9193
Fax 415/285-3866

Greg Deierlein
Professor
Stanford University
Dept. of Civil &
Environmental Engineering
Terman Engineering Center
– M 4020
Stanford, CA 94305-4020
Tel. 650/723-0453
Fax 650/723-7514
E-mail:
gdd@cive.stanford.edu

Bruce Ellingwood
Johns Hopkins University
Dept. of Civil Engineering
3400 N. Charles Street
Baltimore, MD 21218
Tel: 410/516-8443
Fax 410/516-7473

Jeffrey Gee, AIA
Director of Design & Project
Management
University of California
2000 Carleton Street
Berkeley, CA 94720-1380
Phone 510/643-9363
Fax 510/642-7271
E-mail
gee@dofm.berkeley.edu

S. K. Ghosh
Portland Cement
Association
1811 Cree Lane
Mt. Prospect, IL 60077
Tel: 847/297-5640
Fax 847/297-9144
E-mail skghosh@aol.com

John Gillengerten
John A. Martin & Associates
1212 S. Flower Street
Los Angeles, CA 90015
Tel. 213/483-6490
Fax 213/483-3084
E-mail: JGjama@aol.com

Action Plan for Performance Based Seismic Design

Michael Hagerty
Chief Engineer
City of Portland
Bureau of Buildings
1120 SW 5th, Room 930
Portland, OR 97204
Tel. 503/823-7538
Fax 503/823-7692
E-mail
hagertym@ci.portland.or.us

Ronald Hamburger
Senior Vice President
EQE International, Inc.
1111 Broadway, 10th Floor
Oakland, CA 94607
Tel. 510/817-3100
E-mail: roh@eqe.com

Robert D. Hanson
Senior Earthquake Engineer
University of Michigan/
FEMA CA-1008-DR
74 North Pasadena Avenue
Parsons Bldg. West Annex,
Room 308
Pasadena, CA 91103
Tel. 626/431-3079
Fax 626/431-3859
E-mail:
robert.hanson@fema.gov

Gary Hart
University of California at
Los Angeles
Civil & Environmental
Engineering Dept.
5731 Boelter Hall
Los Angeles, CA 90095-
1593
Tel: 310/825-1377
Fax: 310/206-2000
E-mail ghart@ucla.edu

Perry Haviland, FAIA
Building Standards Seismic
Safety Advisory Committee
Haviland Associates
Architects
27 Embarcadero Cove
Oakland, CA 94606
Phone 510/532-6996
Fax 510/532-6998

Frederick Herman
City of Palo Alto
250 Hamilton
P. O. Box 10250
Palo Alto, CA 94303
Tel. 415/329-2550
Fax 415/3229-2240
E-mail:
fred_herman@city.palo-alto.ca.us

William Holmes
Vice President
Rutherford & Chekene
Consulting Engineers
303 Second Street, Suite
800 North
San Francisco, CA 94107
Tel: 415/495-4222
Fax 415/546-7536
E-mail:
wholmes@ruthchek.com

John Hooper
Skilling Ward Magnusson
Barkshire Inc.
1301 Fifth Avenue, Suite
3200
Seattle, WA 98101-2699
Tel. 206/292-1200
Fax 206/292-1201
E-mail: jdh@skilling.com

Laurence Kornfield
Chief Building Inspector
City and County of San
Francisco
Dept. of Building Inspection
1660 Mission Street, 3rd
Floor
San Francisco, CA 94103-
2414
Tel. 415/558-6244
Fax 415/558-6474

Action Plan for Performance Based Seismic Design

Wilfred Iwan
Professor/Director
Earthquake Engineering
Research Laboratory
California Institute of
Technology
223 Thomas Laboratory
Pasadena, CA 91125
Tel. 626/395-4144
Fax 626/568-2719
E-mail:
wdiwan@cco.caltech.edu

James Jirsa
Professor
University of Texas
Ferguson Structural
Engineering Lab
10100 Burnet Road, PRC
Bldg. 177
Austin, TX 78758-4497
Tel: 512/471-4582
Fax: 512/471-1944
E-mail:
jirsa@uts.cc.utexas.edu

Gerald Jones
1100 West 122nd Street
Kansas City, MO 64145
Tel. 816/942-3167
Fax 816/941-8743
E-mail:
ghjones@prodigy.net

Helmut Krawinkler
Professor
Stanford University
Dept. of Civil Engineering
Terman Engineering Center
Stanford, CA 94305-4020
Tel. 650/723-4129
Fax 650/723-7514
E-mail:
krawinkler@ce.stanford.edu

George Lee
Director
MCEER
SUNY at Buffalo
100 Red Jacket Quadrangle
Box 610025
Buffalo, NY 14261-0025
Tel. 716/645-3391
Fax 716/645-3399
E-mail
gcllee@acsu.buffalo.edu

H. S. Lew
National Institute of
Standards and Technology
Building and Fire Research
Lab
Building 226, Room B168
Gaithersburg, MD 20899
Tel: 301/975-6060
Fax: 301/869-6275
E-mail: hsl@nist.gov

Michael Mahoney
Senior Geophysicist
FEMA
National Earthquake
Program Office
500 "C" Street SW, Room
416
Washington, D.C. 20472
Tel. 202/646-2794
Fax 202/646-3990
E-mail:
Mike.Mahoney@fema.gov

Hank Martin
American Iron and Steel
Institute
11899 Edgewood Road,
Suite G
Auburn, CA 95603
Tel. 530/ 887-8335
Fax 530/887-0713
Hmartin@steel.org

Andrew Merovich
President
A. T. Merovich &
Associates, Inc.
1163 Francisco Blvd., 2nd
Floor
San Rafael, CA 94901
Tel. 415/457-0932
Fax 415/457-1718
E-mail:
atmerovich@aol.com

Jack Moehle
Professor & Director
Pacific Earthquake
Engineering Research
Center
1301 S. 46th Street
Richmond, CA 94804-4698
Tel. 510/231-9554
Fax 510/231-9471
E-mail:
moehle@eerc.berkeley.edu

Vilas Mujumdar
Chief
Division of the State
Architect
Office of Regulation
Services
1300 I Street, Suite 800
Sacramento, CA 95814
Tel. 916/445-1304
Fax 916/327-3371
E-mail
vmujumda@dgs.ca.gov

Paul Murray
Structural Engineer
Stanley D. Lindsey & Assoc.
Ltd.
1801 West End Avenue,
Suite 400
Nashville, TN 37203-2509
Tel. 615/320-1735
Fax 615/320-0387
E-mail: pmurray@sdl-nash.com

Action Plan for Performance Based Seismic Design

Farzad Naeim
Director
Research/Development
John A. Martin & Associates
1212 S. Flower Street
Los Angeles, CA 90015
Tel. 213/483-6490
Fax 213/483-3084
E-mail:
farzad@johnmartin.com

Hidemi Nakashima
Visiting Scholar
PEER Center
1301 South 46th Street
Richmond, CA 94804-4698
Tel. 510/231-9597
Fax 510/231-9471
E-mail:
hidemi@ppp.bekkoame.or.jp

Maryann Phipps
Principal
Degenkolb Engineers
225 Bush Street, Suite 1000
San Francisco, CA 94104
Tel: 415/392-6952
Fax 415/981-3157
E-mail:
mphipps@degenkolb.com

Chris Poland
President
Degenkolb Engineers
225 Bush Street #1000
San Francisco, CA 94104
Tel: 415/392-6952
Fax: 415/981-3157
E-mail:
cpoland@degenkolb.com

Maurice Power
Principal Engineer
Geomatrix Consultants
100 Pine Street, Suite 1000
San Francisco, CA 94111
Tel. 415/434-9400
Fax 415/434-1365

Andrei Reinhorn
Professor
SUNY at Buffalo
Civil Engineering
Department
231 Ketter Hall
Buffalo, NY 14260
Tel. 716/645-3491 x 2419
Fax 716/645-3733
E-mail:
reinhorn@eng.buffalo.edu

Evan Reis
Vice President, Comartin-Reis
356 King Street
Redwood City, CA 94062
Tel. 650/725-7016
Fax 650/723-7444
E-mail:
reis@comartin-reis.com

Robert Reitherman
Executive Director
CUREe
1301 S. 46th St.
Richmond, CA 94804-4698
Tel. 510/231-9557
Fax 510/231-5664
E-mail:
reitherm@nisee.ce.berkeley.edu

Mike Riley
National Institute of
Standards & Technology
Earthquake Equipment
Group
Route 270 & Quince
Orchard Rd.
Building 226, Room B158
Gaithersburg, MD 20899
Tel. 301/975-6065
Fax 301/869-6275

Dan Rogers
Stanford University
University Facilities Projects
655 Serra Street, 2nd Floor
Stanford, CA 94305-6114
Tel. 650/723-3928
Fax 650/725-9475

Ronald Sack
Director
National Science
Foundation
Division of Civil and
Mechanical Systems
4201 Wilson Blvd., Room
545
Arlington, VA 22230
Tel. 703/306-1360
Fax 703/306-0291
E-mail: rsack@nsf.gov

Phillip Samblanet
Structural Engineer
National Concrete Masonry
Association
2302 Horse Pen Road
Herndon, VA 20171-3499
Tel. 703/713-1900
Fax 703/713-1910
E-mail:
PSamblanet@NCMA.org

Action Plan for Performance Based Seismic Design

Sheila Selkregg
Planning Director
Municipality of Anchorage
Community Planning and
Development
632 West 6th Avenue,
Room 210
Anchorage, AK 99501
Tel. 907-343-4303
Fax 907-343-4220

Paul Somerville
Senior Associate
Woodward-Clyde Federal
Services
566 El Dorado Street
Pasadena, CA 91101
Tel. 626/449-7650
Fax 626/449-3536
E-mail pgsomer0@wcc.com

John Theiss
208 St. Georges Drive
P. O. Box 102
St. Albans, MO 63073
Tel. 314/458-2453
Fax 314/994-0722 (EQE)
E-mail: jct29@aol.com

Stephen Toth
Chief Engineering Officer
Teachers Insurance &
Annuity Ass'n/College
Retiremt. Equities Fund
730 Third Avenue
New York, NY 10017-3206
Tel. 212/916-4445
Fax 212/916-6207
E-mail stoth@tiaa-cref.org

Bill Tryon
Wells Fargo Bank
540 Oak Street
Petaluma, CA 94952
Tel. 707/773-2868
Fax 707/773-2879
E-mail:
tryoncw@wellsfargo.com

Susan Tubbesing
Executive Director
EERI
499 - 14th Street, Suite 320
Oakland, CA 94612-1934
Tel. 510/451-0905
Fax 510/451-5411
E-mail: eeeri@eeri.org

Fred Turner
Staff Structural Engineer
California Seismic Safety
Commission
1900 K Street #100
Sacramento, CA 95814
Tel: 916/322-4917
Fax: 916/322-9476
E-mail: fredt5@aol.com

David Tyree
Regional Manager
American Forest & Paper
Association
1080 Mesa Road
Colorado Springs, CO
80904
Tel. 719/633-7471
Fax 719/633-7439
E-mail: dptyree@aol.com

Nabih Youssef
President
Nabih Youssef & Associates
800 Wilshire Blvd., Suite
510
Los Angeles, CA 90017
Tel: 213/362-0707
Fax 213/688-3018
E-mail: nyoussef@gnn.com